

# Stormwater Advisory Board

## Meeting Minutes

Date: June 2, 2020  
 Location: City of Rock Hill Public Works Conference Call  
 Start Time: 5:30 pm  
 End Time: 6:10 pm

<b>COMMITTEE MEMBERS:</b>	<b>Term Expires</b>	<b>Present</b>	<b>Not Present</b>
Derrick Williams	July 2020	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Bill Taylor	July 2021	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Betsy Dreier	July 2020	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Angela Jordan (Staff)	July 2020	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Terrence Nealy (Staff)	July 2021	<input checked="" type="checkbox"/>	<input type="checkbox"/>

**STAFF LIASON:** David Dickson

**I. Call to order**

Angela Jordan called to order the regular meeting of the Stormwater Advisory Board at 5:30 p.m. on June 2, 2020 via the Public Works meeting room conference call. A motion to approve the minutes of the March 10, 2020 meeting was made by Terrence Nealy and seconded by Bill Taylor.

**II. Meeting Summary**

- Staff gave a status update on Masterplan Capital Improvement projects. Project #10- College Downs, construction has halted, working with engineer to update street design. #11-Cavendale Drive, city crews are currently working on the sewer. City negotiated with the contractor to do all hauling for the project to get to an agreeable project cost
- Staff gave an update on the Masterplan Neighborhood Projects. Project #8- College Ave., work in progress. The detention pond wall is 70% complete and curb and gutter work 80% complete. Project #19- Stanley/McGuirt, no change since last update. Project #21-Bristol Parkway, finished phases one and two, right-of-way agents will make an attempt to get easements needed to complete remaining phases. Project #35-Aiken Ave., crews able to complete work while school out. #52- Vernsdale Rd., continuing to monitor and close road when needed. Project #53-Berry St., met with SCDOT. DOT now wants the city to install an additional culvert downstream. Project #53- Sunset Park, no progress unable to acquire easements. Project #57-Flint Hill, Pennies project 30% drawing submitted to York County, York County in turn will deliver to the city to make sure all issues addressed. Construction anticipated to begin 2022.

- Staff talked about the rain events on May 28<sup>th</sup> and May 29<sup>th</sup>. 54 work orders were responded to and closed. Some work orders and customers referred to SCDOT and some require follow-up and/or additional action.
- In other business, the group discussed the effects of COVID-19 on the City of Rock Hill.

### **III. Adjournment**

Terrence Nealy made a motion which was seconded by Bill Traylor that the meeting be adjourned at 6:10 pm. Next meeting September 15, 2020 5:30 pm.