

Stormwater Advisory Board

Meeting Minutes

Date: March 8, 2022
 Location: City of Rock Hill Public Works Operations Center
 Start Time: 5:30 pm
 End Time: 6:30 pm

COMMITTEE MEMBERS:	Term Expires	Present	Not Present
Derrick Williams	July 2023	<input type="checkbox"/>	<input checked="" type="checkbox"/>
Bill Taylor	July 2024	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Betsy Dreier	July 2023	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Renee Burt (Staff)	July 2023	<input checked="" type="checkbox"/>	<input type="checkbox"/>
Terrence Nealy (Staff)	July 2024	<input checked="" type="checkbox"/>	<input type="checkbox"/>

STAFF LIASON: David Dickson

I. Call to order

Renee Burt called to order the regular meeting of the Stormwater Advisory Board at 5:30 p.m. on March , 20822 via the Public Works meeting room. A motion to approve the minutes of the December 7, 2021 meeting was made by Bill Taylor and seconded by Betsy Drier.

II. Meeting Summary

Staff gave a status update on Masterplan Capital Improvement projects. Project #10-College Downs, 90% floodplain work completed. Started installing the concrete curb. #11-Cavendale Drive, contractor has completed all structures in the stream and most of the stream realignment. Contractor asked for 260 day extension and was granted 50 days. Contractor has yet to sign change order for contract extension. Project # 62 & 74 Tradition Way & Alysia Ct flood study will be completed with Cavendale project. #13-Bryant Blvd., Ponds #1 & # 2 are complete, need to reseed. Pond #3 is under design. Project #15 & 16 Barber & Arch, hired McAdams to study area. Project #31 Pebble/Stoneybrook, working with engineer to get contract signed. Project #45, 46 & 73 Blackmon & Ebinport, Completed projects needs flood study to update Flood maps. #38 Dave Lyle Blvd, State gave us a one million dollar grant for study. Project #55 Red River Rd, Planning has been reviewing the plans with Pennies Project. Project #12 Riverview, Need final report from engineer.

- Staff gave an update on the Neighborhood Projects. Project #19 Stanley/McQuirt, Applied for grant to pay for materials. Project #35-Aiken/College Alley, Purchased pipe and waiting for boxes, also waiting for water and sewer. Project-#22 Whitner/Green, will be studied with CIP#15 & 16. Project #53 Berry Street, DOT

requiring us to do more work downstream. Project #54-Sunset Park, we are still trying to acquire properties. Project #57-Flint Hill, Completion date keeps moving further out possible 2024-2025. Project #78-83 Stream Study, Last winter, contractor still working on stream assessment of Wildcat & Dutchman creeks.

- Still waiting on new Vactor truck
- Stormwater has 40 open workorders. Maintenance crew cleaned pipe on Nitghhawk, installed catch basin on Confederate, repaired sink hole on Copes Ct, & resealed pipe on Cedar st.
- **Adjournment**

Bill Taylor made a motion which was seconded by Betsy Drier that the meeting be adjourned at 6:45 pm. Next meeting June 14, 5:30 pm.